

January __, 200__

Delaware County Engineer
50 Channing Street
Delaware, Ohio 43015
Attn: Dan Jennings

Subject: _____ Project
*As-Built Certification Form – Flood Routing,
Retention Basins, and Storm Sewer System*

Dear Mr. Jennings:

The storm water management system including storm sewers, retention basins and major flood routing paths for the above referenced project has been verified. A field survey of the constructed structures and drainage features and review of design data revealed the following information:

- The storm sewers including pipe inverts, structure inverts and top of castings have been generally constructed per plan.
- The retention/detention basin volumes, outlet structures, and basin overflow weirs for basin numbers 1, 2, _____ have been found to conform to the intent of the engineering plans.
- Flood Routing Sections A-A, B-B, _____ are generally constructed per plan and sufficient capacity is available for the major flood routing. The constructed ditch will have sufficient freeboard, provided that the houses/buildings are built per plan.

(for cases where an item does not conform to the plans, provide an explanation here of how and what items do not conform as well as potential impacts (good and bad) due to the difference from the plans)

Enclosed are two copies of the as-built exhibits for the basins and flood routing as well as updated major flood routing calculations.

Please call if you have any questions.

Sincerely,

_____, PE
Engineer of Record for the Project
(include Engineer's address and telephone number)

(Engineer's Stamp Here)